		Agenda Item No. E- 11
DATE SUBMITTED	01/30/2019	COUNCIL ACTION (x)
SUBMITTED BY	COMMUNITY DEVELOPMENT	PUBLIC HEARING REQUIRED ( ) RESOLUTION ( )
	DIRECTOR	()
DATE ACTION REQUIRED	02/06/2019	ORDINANCE 1 <sup>ST</sup> READING () ORDINANCE 2 <sup>ND</sup> READING () CITY CLERK'S INITIALS

## IMPERIAL CITY COUNCIL AGENDA ITEM

SUBJECT:

DISCUSSION/ACTION:

TRAFFIC SIGNAL LIGHT AND INTERSECTION IMPROVEMENTS AT OLD SR-86

AND NECKEL RD

FEDERAL AID PROJECT # HSIP-5134(013) - CITY OF IMPERIAL BID NO. 2016-07

1. ACCEPTANCE OF COMPLETED WORK

DEPARTMENT INVOLVED:

COMMUNITY DEVELOPMENT

## BACKGROUND/SUMMARY:

The City was able to obtain funding through the Highway Safety Improvement Program (HSIP) for a new traffic signal light and intersection improvements at Neckel Road & SR-86 intersection.

The work included furnishing all materials, equipment, tools and labor for proper traffic control signs during construction, the installation of Traffic Signal Lights, concrete structures, ADA ramps, and the preparation of subgrade / Class II base / new pavement sections for Neckel Road and for the prolongation of left turn lanes on SR-86, road signage and pavement striping.

An individual contract was awarded to Hal Hays Construction, Inc. through competitive bidding process. All work was completed per Approved Improvement Plans.

See EXHIBIT "A" attached herewith for details.

The construction project was successfully completed on January 16, 2019.

FISCAL IMPACT:  Original Contract Sum: \$616,161.00  Net Change by C.O.s: \$266,227.64 (+43.20%)  Total Amount Including C.O.s: \$882,388.64	ADMIN SERVICES SIGN INITIALS
STAFF RECOMMENDATION: Staff recommends City Council acceptance closing of the project.	DEPT. INITIALS
MANAGER'S RECOMMENDATION:	CITY MANAGER'S INITIALS
MOTION:	
AYES: DI NAYES:	PPROVED () REJECTED () ISAPPROVED () DEFERRED () EFERRED TO:





















